

Central Sector Projects in Assam

3787. SHRIMATI BASANTI SARMA: Will the PRIME MINISTER be pleased to state:

- (a) the details of the ongoing Central sector projects in Assam;
- (b) the details of the funds allocated for the same during the last three years; and
- (c) the details of the achievements and progress made in respect of these projects as on date?

THE MINISTER OF STATE IN THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION (SHRI ARUN SHOURIE): (a) to (c) As on 1st March, 2001, there are 12 projects under implementation in Assam. Of these, 1 project, namely, Jogighopa-Guwahati New Line along with Road-cum-Railway bridge across the river Brahmaputra is substantially complete and opened for goods traffic. The status of achievement of the ongoing Central Sector Projects in Assam, funds allocated for them during the last three years, and details of achievements in respect of these projects are given in the enclosed statement.

213

Sl. No.	Project (District)	Capacity	Date of Govt. Approval (RVSD)	Date of Original Rep.;	Anti-dpsted (L)	Time over . run (Months)) Total (% Of Original)	Cost Ap-provod Original (Rat- yteed)	Antfci- patod Original (Ra- yteed)	% - Cost Over run on Orig- MI (Re- vised)	1998-99	Qwtlay 1999-2000 2000-2001	Cumu- lative Expen- diture	Physical Progress <%)	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
Sector: Petroleum														
IOC														
3.	New Solvent TPA Dewaxing Dig- 49000 boi Assam		1999/02	2002/U	2002/11	0 0	419.00	419.40	0 0	—	80.00	137.00	79.31	64.90
4.	Hydro. Plant TPA at Gawahatj 60000 Ouwahatl Assam		1999/02	2002/O5	2002/05	0 0	497.00	522.00	5 5	—	85.00	180.00	187.15	73.50
5.	LPG Bottling Plant Digboi Assam		199&06	2001/12	2001/12	0 0	45.55	45.55	0 0	—	0.00	0.00	7.66	42.80
6.	Hydrotreafer Digboi Ref Digboi Assam		1999/02	2002/05	2002/05	0 0	343.00	343.00	0 0	—	—	115.00	67.76	59-20

Sector: Power
NEEPCO

7. Koptii Hep ST- MW 1999/OT n 2003/07 2003/07 0 0 76.09 76.09 0 0 — 20.86 15.00 23.49 —
N.C. HUK 25 Assam

Sector: Railways

B A S

8. BTutra BR, KMS 19964M N.A. N.A. N.A. 1000.00 1000.00 0 0 2.00 5.00 5.00 0.03 —
Boffcu * Una 54 JO NEFR Assam N.A.

NL

9. Jofifbop* KMS 1984/TO 1994U6 2001/03 81 117.30 637.00 443 66.90 10.00 15.00 677.82 97.00
Ouawahati, NF 143 19MMB 199MB 66 238.93 167

10. Dipu to KMS 199SH* N.A. N.A. N.A. 800.00 1600.00 100 — 10.29 15.00 0.04 —
Karoof, NEFR 123 Assam N.A. N.A.

11. Lamdatf-Dib- KMS 199MB N.A. N.A. N.A. 554.58 735.00 33 — 26.71 0.00 694.91 —
refers RH 628 NEFR Assam N.A. N.A.

GC

12. LtuaJni-Siknar KMS 199M>4 N.A. N.A. N.A. 648.00 648.00 0 40.00 40.00 40.00 51.63 6.70
NEFR Assam 198 N.A. N.A.

(NIC-fctoSAPI) tejem*

AAI — Airports Authority of India
IOC — India OQ Corporation United
United
B A S — Bridget tod Structures
L. Rep. — LM Repotted

HFC — Hindustan FcctUten Corporation limited
NEEPCO — North Eastern Efcctxk Power Corporation
GC — Gauge Coointea
RVSD — Revised